BRUHATH BENGALURU MAHANAGARA PALIKE

PROJECT MANAGEMENT CONSULTANCY REPORT

Client: Assistant Executive Engineer, Yelahanka New Town Sub division, BBMP, Bangalore.

Contractor: Smt. Mamatha(Rohan Constructions) , Contractor, Bangalore

Name of Work: 'Repairs and maintenance of Footpath in ward no-05 Yelahanka New Town Sub division", BBMP, Bangalore.

.

CIVIL AIM CONSULTANTS & ENGINEERS

(Building Geo-Tech & Highway Materials Testing Laboratory)

An ISO 9001-2015 Certified Company
NABL Accredited As Per ISO/IEC 17025:2017 Laboratory

Ref: CACE/BBMP/EE/DIV/YNK/12/2023-24

Name of Work : 'Repairs and maintenance of Footpath in ward no-05 Yelahanka New Town Sub division", BBMP, Bangalore.

Name of Client	: :	**Executive Engineer, Yelahanka Division, BBMP, Bangalore.**
Contractor/Agency	: :	**Smt. Mamatha(Rohan Constructions) , Contractor, Bangalore.**
Bill Amount	: :	Rs 25.48Lakhs
Date of Inspection	: :	19.10.2023
Status of Bill	: :	First and Final
In the Presence of	: :	(a)**Assistant Engineer Ward No.05 , BBMP, Bangalore.**
	: :	(b) **Mr. Prajwal H,** Engineer M/S Civil Aim Consultants & Engineers

Sl.No	Description of the Item	Unit	Qty	Comments / observations
1	Removing and resetting of Cobble Stones	Sqm	367.75	Work done up to the billed quantity and Quality is satisfactory
2	Removing and resetting of Kerb stones	Sqm	281.96	Work done up to the billed quantity and Quality is satisfactory
3	Providing and laying in position cement concrete for levelling couse for all works.Mix 1:3:6(M10) using 40mm nominal size.	Cum	86.86	Work done up to the billed quantity and Quality is satisfactory
4	Providing and laying heavy duty cobble stones 60mm thick interlock pavers using cement and course sand for manufacture of blocks of approved sizes	Sqm	157.61	Work done up to the billed quantity and Quality is satisfactory
5	Supplying and fixing M15 grade precast cememnt concrete kerbstones for roadway with CM1:3 Fixed and finished	Nos	269.00	Work done up to the billed quantity and Quality is satisfactory
6	Painting two coats after filling the surface with synthetic enamel paint in all shades on new plastered concrete surfaces	Sqm	335.34	Work done up to the billed quantity and Quality is satisfactory

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory

No. 01, Satvika Nilaya, Opp. Widia Bhatia Prajna School,
Ramaiah Layout, Nagasandra, Bangalore - 560 073.
Ph: 9591618639, GSTIN: 29CNWPD9510K1ZB, Email: civilaimconsultants@gmail.com

Sl.No	Description of the Item	Unit	Qty	Comments / observations
7	Providing and fixing pre cast reinforced cemnet concrete covering slabs of 10Cm thick made out of M25	Sqm	257.40	Work done up to the billed quantity and Quality is satisfactory
8	Providing and fixing pre cast reinforced cemnet concrete covering slabs of 23Cm thick made out of M25	Sqm	169.20	Work done up to the billed quantity and Quality is satisfactory

for CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory